

	<b>Minutes of Pre Bid Meeting (Clarifications and Amendments)</b>
<b>Subject</b>	<b>Procurement of Production Data Center Co-Location for NCSOC IFB No. CERT/GOSL/SER/NCB/2023/03</b>
<b>Date and Time of the Pre-bid meeting</b>	September 01, 2023 (02.00 PM)

Ref. Page and No. of Bid Document	Queries (Q) raised by the vendors and Clarifications (C)
Page No. 35, 1.1	<p>Q: Is it mandatory to provide Tier 3 certification?</p> <p>C: Yes, it is mandatory and certificate to be produce.</p>
Page No. 35, 2.1	<p>Q: security against earthquake risk: suggested to take the clause off since no-body can provide that assurance.</p> <p>C: accepted to remove</p>
Page No. 35, 2.4	<p>Q: is it mandatory to provide cage?</p> <p>C: Not a mandatory requirement.</p>
Page No. 36, 2.5	<p>Q: Cage is mentioned as metal: which kind of metal arrangement is that?</p> <p>C: Cage is not mandatory, if providing cage shall be a Metal mesh cage.</p>
Page No. 38, 4.8	<p>Q: is it mandatory to provide 240V / 2*8A capable supplying?</p> <p>C: Not mandatory.</p>
Page No. 39, 5.3	<p>Q: As an industrial standard, vendors maintain the server room temperature at 25 degrees Celsius or lower. Can you make any adjustments to this?</p> <p>C: Yes, Agreed to change the requirement to 25degrees Celsius or lower.</p>
Page No. 39, 6.2	<p>Q: Is it mandatory to provide biometric access control for rack?</p> <p>C: Yes, mandatory. Each server rack should be equipped with both a physical lock and a biometric access control.</p>

Page No. 40, 6.4.b	<p>Q: Is it mandatory to provide Audit trail of access and any supporting evidence?</p> <p>C: Yes, it is mandatory to provide Audit trail of access and any other supporting evidence in case of an incident or an investigation.</p>
Page No. 40, 7.1	<p>Q: Is it mandatory to provide separate CCTV surveillance system for monitoring racks?</p> <p>C: Yes, it is mandatory requirement.</p>
Page No. 41, 8.1.a	<p>Q: Is Sri Lanka CERT planning to bring the racks or use vendor provided Racks?</p> <p>C: Bidder shall provide 42U rack meeting the tier 3 standard without any additional cost.</p>
Page No. 41, 8.1.a	<p>Q: The specification table mentions 02 server racks, but the diagram indicates a request for 03 server racks. What is the exact number of requested racks?</p> <p>C: Exact requirement is 02 racks and the diagram has been removed.</p>
Page No. 41, 8.1.a	<p>Q: Are there any specific requirements regarding the positioning of the rack?</p> <p>C: It is required to provide adjacent spaces for the rack.</p>
Page No. 41, 8.1.c	<p>Q: Is it mandatory to provide minimum 2.5 feet space from front and back side of the racks for easy access and maintenance?</p> <p>C: It is required to fulfill according to the tier 3 standard.</p>